

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Shri P. C. Meena, Commissioner, MCG on 18.04.2023 at Conference Hall, GMDA, Gurugram.

List of Participants is attached as Annexure-A

The Chairman welcomed all the participants.

The progress on the decisions taken in the previous meetings was reviewed and weekly targets and progress were discussed. It was also deliberated that ownership and accountability be defined with clarity, including consequences for not meeting the target.

#### 1. Fresh Waste Processing:

EE-SWM, MCF informed to the Chairperson regarding the progress of tender process for Pali, that scheduled date of allotment of works was committed as 17.04.2023 but the same is rescheduled due to mishappening with family of contractor. Now, the expected date of allotment is 20.04.2023. Regarding completion of development works for Phase-I 25 acre land, it is intimated that the same will be completed and fresh waste processing will be started by 20.05.2023 at Pali. Accordingly, M/s. Ecogreen will be informed.

It is also informed by EE-SWM that for permission of tree cutting, it is already applied and same will be given on or before 20.04.2023 as per the DFO, Faridabad. It is further informed that the tenders for development of additional 3 no. sites at Riwazpur, Mujedi and Partapgarh are under process. Also preparation of estimate for development of Pali site for Phase-II (i.e. for remaining land) is under progress.

EE-SBM, MCG, has informed that the fresh waste dumping has been started after development of 2.5 acres land at Bandhwari. Further, tender had been invited for purchasing of trommel machine for processing of fresh waste, but no agency has participated in the tender, so same has been resubmitted for approval to recall the tender.

It was informed that as per the directions received during the meeting on dated: 13.04.2023 under the Chairmanship of Chief Secretary Haryana at Chandigarh, a committee is to be constituted for exploring the availability and feasibility for alternate sites at Sohna and Manesar.

#### After detailed discussions, it was decided that:

- a. Development works for above said 03 sites in Faridabad should be allotted on or before 20.04.2023, and development works should be completed by 25.05.2023 for Pali site and 29.05.2023 for other 03 sites. Fresh waste dumping be started at Pali site w.e.f 25.05.2023.
- b. It is also directed to prepare the guidelines for the agencies or contractors to start utilization of inert waste, and reduce the waste to be dumped at landfill, and also trommel to be installed at Badshahpur site, immediately.
- c. Catch drain and retaining wall be constructed immediately at 2.5 acre site as directed during site visit dated 14.04.2023 by Commissioner, MCG.
- d. ADCMC-IV will issue letter to MCF to stop sending the fresh waste after committed date i.e. 25.05.2023.

- e. ADCMC-IV will constitute the committee for exploring the availability and feasibility for alternate sites at Sohna and Manesar with necessary directions.

## 2. Legacy Waste:

It was deliberated that M/s Bhoomi Green is processing at an average of 3500 MT waste and has processed approx. 49000 MT of legacy waste from 1<sup>st</sup> to 17<sup>th</sup> April 2023. It was informed by EE-SBM MCG that the work of erection of plants of M/s GCC, M/s DCC and M/s AADARSH has been completed and processing of waste has been started by the agencies. Approx. 46000 MT waste has been processed by the agencies from 1<sup>st</sup> to 17<sup>th</sup> April 2023. The site has been cleared, the trommel machine of M/s Sussaja Enterprises had been shifted to Darbaripur store, land has been provided to the 4<sup>th</sup> agency M/s ZIGMA and the work for installing the machinery has been started by the agency. Further, as informed by the agency, the erection work of trommel machine will be completed by 27<sup>th</sup> April 2023. The EE-SBM informed that 03 tenders to process 05 Lac MT waste in each work will be opened on 10.04.2023. Due to the reason, single agency is qualified in all 03 tenders, hence the tender has been recalled after getting approval of the competent authority.

### After detailed discussions, it was decided that:

- a. Chairperson directed to adhere to the time lines for processing the legacy waste as per revised road map submitted to NGT.
- b. EE-SBM, MCG, has been directed to clear the village road and construct a drain for leachate along village road.
- c. EE-SBM, MCG, has been directed to get calibrated all the weigh bridges at landfill site which are being used for fresh waste weighment by M/s Ecogreen and for weighment of fractions obtained after bio-mining of legacy waste by agencies.
- d. Chairperson directed EE-SBM, MCG, to prepare the process for the payment of electricity bill at landfill site.

## 3. Leachate Management:

It was informed by EE-SBM, MCG that existing DTRO are working satisfactorily. All the Legacy leachate is disposed-off to STPs, Gurugram and no legacy leachate is pending at SLF site and fresh leachate is being stored at Ponds and same has been treated through DTRO and LTP system by M/s Ecogreen. The tenders are being invited to transport the legacy leachate at STPs. Representative of M/s Ecogreen has also informed that the work of filling of Pond No 8 & 7 with soil is under progress.

### After detailed discussions, it was decided that:

- a. To prevent leachate from going into the forest area, RCC drains should be constructed at boundary wall of Bandhwari, till then a temporary bandh will be constructed.
- b. 2 DTROs to be installed at STP for treatment of leachate waste water.



#### **4. Disposal of RDF:**

It was informed that transportation of RDF to WtE plant at Murthal was stopped in the recent past which has been started again. Agency have to transport 200 TPD RDF at JBM Waste to Energy plant and the same will be disposed-off at WtE Murthal. EE-SBM informed that no RDF was disposed-off in last previous weeks by the agency due to maintenance of WtE plant at Murthal. EE-SBM further informed that as per the directions received in last meeting to find alternate WtE and cement industries for the disposal of RDF, a file is initiated for approval of Shri Cement on a terms & conditions of the previous agreement signed between Municipal Corporation and Cement industries.

#### **After detailed discussions, it was decided that:**

- a. File for Shri Cement will be put up with previous agreement for disposal of RDF.
- b. Chairperson directed to write a letter to PS/ULB regarding that WtE Murthal, Sonipat is taking RDF from other States, where the decision was taken by the DULB that RDF will be consumed by JBM from Sonipat and Panipat cluster only.

#### **5. Waste to Energy Plant:**

To obtain and discuss the final work plan and names of EPC contractors as to be given in writing by M/s. Ecogreen. Major timelines fixed with EPC contractors and the milestones are to be given by M/s. Ecogreen by 20.04.2023 as directed by W/CS Haryana in meeting dated 13.04.2023. Status of site leveling, soil testing and foundation work. Financial closure status. Regulatory clearances copies to be shared by Ecogreen to MCG. Status of discussion with Sh. Shard Bhatnagar, Chairman HPGCL for PMU/IE.

Software based monitoring to be adopted to achieve the timelines.

Status of mobilization of team for construction of WtE and finalization of designs and drawings.

Status of Legal advice as to be given by reputed legal firm.

Further, a representative from M/s Ecogreen has informed that the EPC details and financial closure was already submitted by M/s Ecogreen to MCG in month of Dec-2022.

#### **After detailed discussion, it was decided that:**

- a. As the documents related to EPC have been submitted again in the meeting itself, same will be examined by Additional Commissioner-IV, MCG.
- b. All other documents related to financial closure, regulatory clearances also be submitted by M/s Ecogreen to Additional Commissioner-IV, MCG at the earliest.


The meeting ended with vote of thanks to the Chair and all the participants.



Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Sh. P. C. Meena, Commissioner, MCG on 18.04.2023 at Conference Hall, GMDA, Gurugram.

S. No.	Name of Participants	Designation
1	Sh. Jaideep Kumar	Additional Commissioner - IV
2	Sh. Radhe Shyam	Chief Engineer, MCG
3	Dr. Naresh Kumar	Joint Commissioner, MCG
4	Sh. O. P. Goel	Consultant - Engineering & SBM, MCG
5	Sh. Narender Suhag	EE-SBM, MCG
6	Sh. Shivendu	Operation Head of M/s. Ecogreen
7	Sh. Sumit Allawadhi	Engineering Head of M/s. Ecogreen
8	Sh. Vikrant Bakshi	Representative of Ecogreen Energy Pvt. Ltd.

  
ADCMC-IV, MCG