

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Sh. PC Meena, Commissioner, MCG on 06.04.2023 at Conference Hall, Camp office,

List of Participants is attached as **Annexure-A**

The Chairman welcomed all the participants.

The progress on the decisions taken in the previous meetings was reviewed and weekly targets and progress were discussed. It was also deliberated that ownership and accountability be defined with clarity, including consequences for not meeting the target.

1. Fresh Waste Processing:

Regarding development of Pali site EE-SWM, MCF informed that tender to be opened 07.04.2023 and the same to be allotted by 15.04.2023 and the development work should be complete within 1 month i.e. 15.05.2023. EE-SWM Faridabad informed to the chairperson that the MCF Faridabad identified three additional sites namely Riwajpur, Pratapgarh & Munjeri and for the development work for these three sites the tenders has already been floated. He also informed that for felling of trees the permission has been applied with DFO Faridabad but DFO Faridabad informed that the permission will grant for 8 acre only.

After detailed discussion, it was decided that:

- a. The works at Pali should be allotted by 15.04.2023 and execution of the same may be done in such a manner that the site is available for waste processing w.e.f. 15.05.2023.
- b. Only 25 acre land is being developed in Phase-I at Pali hence the estimates for Phase-II i.e. for the remaining land at Pali shall be prepared immediately by MCF so that there is no hindrance to process the fresh waste of Faridabad and Gurugram in future.
- c. EE-SWM, Faridabad will ensure to discuss with DFO Faridabad to grant the permission of 25 Acre land instead of 8 Acres.
- d. EE-SBM, MCG will ensure the development of 02 acre land at Bandhwari is completed by 15.04.2023 so that fresh waste can be dumped at this site w.e.f. 15.04.2023. The change of site order from Kherki Majra Site to Bandhwari may be issued to the agencies in consultation with CE MCG.

2. Legacy Waste Processing:

It was deliberated that M/s Bhoomi Green is processing at an average of 3500 MT waste and has process 93200 MT waste during the month of March 2023 against the target of 125000 MT and 1st to 5th April 2023 agency has processed 14000 MT waste. It was informed by EE-SBM MCG that the work of erection of plants of M/s GCC, M/s DCC and M/s AADARSH has been completed and processing of waste has been started by the agencies approx. 20000 MT waste has been processed by the agencies in the month of April 2023. The site has been cleared and the trommel machine of M/s Sussaja



Enterprises had been shifted to Darbaripur store and land has been provided to the for 4th agency M/s ZIGMA and the work for installing the machinery has been started by the agency. The EE-SBM informed that 03 tenders to process 05 Lac MT waste in each work will be opened on 10.04.2023 and the work will be allotted after taking approval from State Government.

After detailed discussion, it was decided that:

- a. EE-SBM, MCG to ensure strict monitoring of waste processing and to achieve the target mentioned in road map to process the legacy waste. The timeline given for the work of waste processing to 04 agencies shall be strictly adhered to.
- b. The disposal of RDF, inert and compost as discussed in the meeting shall be strictly monitored through GPS portals and link of the same be provided in GMDA control room and MCG control room.. GPS reports of vehicle may be obtained from Mr. Amrik Singh of GMDA before making the payments to the agencies.
- c. EE-SBM to ensure to issue the penalty notices to the agencies for delaying the work as per the targets.

3. Leachate Treatment:

It was informed by EE-SBM, MCG that existing DTRO are working satisfactorily. All the Legacy leachate is disposed of to STPs, Gurugram and no legacy leachate is pending at SLF site and fresh leachate is being stored at Ponds and same has been treated through DTRO and LTP system by M/s Ecogreen .The tenders are being invited to transport the legacy leachate at STPs. Representative of M/s Ecogreen has also informed that the work of filling of Pond No 8 with soil is under progress.

After detailed discussion, it was decided that:

- a. EE-SBM, MCG to ensure that leachate being generated is collection in collection tank point no. 3 & 5 only.
- b. M/s Ecogreen to fill up the leachate collection tank existing in the area earmarked for WtE.
- c. EE-SBM to ensure the disposal of leachate through tankers with GPS monitoring at GMDA Portal and report of the same to be produced in the next meeting.

4. Disposal of RDF:

It was informed that transportation of RDF to waste to energy plant at Murthal was stopped in the recent past which has been started again. Now 200 TPD RDF will be disposed off at WtE Murthal. EE-SBM informed that no RDF was disposed-off in last week (08.03.2023 to 23.03.2023) due to maintenance of waste to energy plant at Murthal. After the completion of WtE Murthal the RDF will be disposed-off w.e.f. 01.04.2023.

After detailed discussion, it was decided that:



- a. EE-SBM /AE-SBM will ensure that transportation of RDF to WtE Murthal is done without any interruption and GPS monitoring be ensured through GMDA portal.
- b. EE-SBM will ensure to find alternate disposal and engage more cement industries of existing RDF material without any delay and same may be produced in next meeting.

5. Waste To Energy Plant:

It was deliberated in the meeting that work of erection of waste to energy plant is going at very slow pace. Even the site levelling work and designing part of the plant have not been completed yet. In the absence of structural design and drawings the construction work cannot be executed. M/s Ecogreen has not mobilized the project team for WtE hence. Mr. J. N Reddy of M/s Ecogreen informed that detailed work plan for construction of WtE has been submitted and M/s Ecogreen has committed to complete the same as per timelines mentioned in the work plan.

After detailed discussion the Chairperson directed that:

- a. M/s Ecogreen will re-visit the detailed work plan and prepone the activities of construction of WtE and re-submit the same in the next review meeting.
- b. M/s Ecogreen shall expedite the activity of designing and execution and mobilize the project team for WtE at site.
- c. M/s Ecogreen shall submit financial closure report without further delay.

The meeting ended with vote of thanks to the Chair and all the participants.



Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Sh. PC Meena, Commissioner, MCG on 06.03.2023 at Conference Room, camp office.

Sr. No.	Name	Designation	Contact Details
1.	Shri. Jai Deep Kumar	Additional Commissioner - IV	adcmc4@mcg.gov.in
2.	Shri. Radhe Shyam	Chief Engineer, MCG	9711005719
3.	Dr. Naresh Kumar	Joint Commissioner, MCG	jc.sbm@mcg.gov.in
4.	Shri. O.P Goel	Consultant-Engineering & SBM, MCG	9212485300
5.	Shri Narender Suhag	EE-SBM, MCG	9821395275
6.	Shri Padam Bhushan	EE-SWM, MCF	7042144566 Through VC
7.	Shri R.Km Mongia	Assistant Engineer-SBM, MCG	
8.	Shri Sanjay Sharma	Deputy Chief Executive Officer, Ecogreen Energy Pvt. Ltd.	9899404979 Through VC
9.	Shri Shivendu	Operation Head of M/s Ecogreen	9899979618
10.	Shri Sumit Allawadhi	Engineering Head of M/s Ecogreen	9818299789
11.	Shri Vikrant Bakshi	Representative of Ecogreen Energy Pvt. Ltd.	8901449840
12.	Shri J.N. Reddy	Chief operating officer of M/s Ecogreen	8303200322
13.	Shri Anant Suthoo	Representative of M/s Ecogreen	9811141568

(7)
ADCMC-IV MCG