

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Commissioner, Municipal Corporation, Gurugram on 16.05.2023 at 12:45 PM in the Conference Hall, Sector 34, MCG, Gurugram.

LIST OF PARTICIPANTS ATTACHED IN ANNEXURE – “A”

The chairperson welcomed all the participants.

At the beginning of the meeting, the chairperson discussed the objectives of the meeting and the commitment of MCG towards resolving the issues in a timely manner as per the directions of the Hon'ble NGT. The outlined agenda was discussed point-wise and the chairperson was updated about the progress made by each stakeholder. It was communicated by the Chairperson that ownership and accountability would be defined with clarity and actions would be taken for any lapse in fulfilling the responsibilities assigned. Comprehensive summary of each agenda point, decisions taken, and directions issued are as under:

1. Fresh Waste Processing:

JC & EE-SWM, MCF informed the Chairperson about the progress of the tender process for Pali, and a work order has been issued.

It is also informed by Smt. Shikha, Joint Commissioner HCS, MCF that permission for tree cutting has already been applied, and DFO has sent the matter for legal opinion to the AG office, been allotted, but the work has not been started due to pending environmental clearance, the same is still pending.

Further, the progress on tenders for the development of additional 3 sites at Riwazpur, Mujedi and Partapgarh was discussed. The work order for all 3 sites have already been allotted and the work of the development of the Pratapgarh and Mujhedi sites are under progress. The work at the Riwazpur site could not be started because of public protest. It has been submitted that help would be taken from the police department, and work would be started within a week.

It was informed that for the development of the Pali site for Phase II (i.e., for the remaining land), 2 estimates have been finalized and the remaining are under progress.

AE-SBM, MCG has informed that the drain work will be completed in the end of the month (May 2023), and the work of the estimate for retaining wall is in progress, for the 2.5 acre land.

Regarding the availability and feasibility for 100 acres Manesar site, a letter has been sent to MD, HSIIDC. Regarding the 100 acre land acquisition at the Sohna site, the land lies in the Ujina village in Nuh District. After approval from the worthy CMC, MCG, a proposal will be sent to the Director, DULB for directions regarding the land acquisition, whether it needs to be done under the prescribed policy for purchase of land on the e-BHUMI Portal or at collector rate.

After detailed discussion, it was decided that:

- A. Chairperson has directed to JC, MCF that to adhere the timeline for the development of all sites for the fresh waste processing without any further delay as committed during the review meeting on dt. 13.04.2023 under the Chairmanship of Chief Secretary to Govt. of Haryana.
- B. Chairperson has directed to JC, MCF and JC-SBM, MCG to write a letter to the Chief Secretary, Govt. of Haryana and ACS, ULB regarding not providing the permission of tree cutting applied by MCF after necessary direction given by Chief Secretary, Govt. of Haryana during the meeting on dt. 13.04.2023, due to which MCG and MCF facing difficulties to adhere the timelines given by the Hon'ble NGT.
- C. Proposal for 100 acre land acquisition at Sohna Site, to be sent to the Director, DULB after approval from CMC, Gururgram.
- D. It was directed by the Chairperson that, the progress of allotted works for development work of Pali, Mujhedi and Pratapgarh site to be completed by 20.05.2023, and fresh waste dumping must be started by 25.05.2023 as committed by MCF.
- E. Chairperson has directed to M/s Ecogreen to make arrangements for the fresh waste processing at the sites developed by MCF and MCG as per the concessionaire agreement.

2. Legacy Waste

It was submitted that M/s Bhoomi Green is processed approx. 1,02,084 MT of legacy waste from 1st April 2023 to 15th May 2023. It was also informed by AE-SBM, MCG that the M/s GCC, M/s DCC and M/s AADARSH has been processed approx. 1,59,215.87 MT of waste from 1st April 2023 to 15th May 2023. M/s Zigma has set up the processing plant, and started the processing of legacy waste. The AE-SBM, MCG informed that the file for 03 tenders to process 05 Lac MT waste is under progress.

After detailed discussions, it was decided that:

- A. Since the progress achieved is very less in comparison to the targets. Hence, showcase notices be given to the defaulting agencies and imposed the penalties as per the agreement by the EE-SBM.
- B. EE-SBM, MCG has been directed to submit agency wise reports on daily, weekly and monthly basis for processing of legacy waste & report of penalty imposition also to be submitted.
- C. EE-SBM, MCG has been directed to submit agency wise lagging reports as per the road map for correction.
- D. EE-SBM, MCG has been directed to get all the weighbridges calibrated at the landfill site which are being used including for fresh waste weighment.

3. Leachate Management:

It was informed by EE-SBM, MCG that the existing DTRO is working satisfactorily. All the legacy leachate is disposed of at STPs, Gurugram and no legacy leachate is pending at SLF site and fresh leachate is being stored at Ponds and the same has been treated through the DTRO and LTP systems by M/s Ecogreen. A representative of M/s Ecogreen has also informed that the administrative approval of work of filling of Pond No. 7 with soil is under progress.

After detailed discussions, it was decided that:

- A. A file for 2 DTROs has been put up and is pending for administrative approval. Hence, be expedite.

- B. Chairperson has directed to increase the capacity of DTRO & LTP. Informed to M/s Ecogreen accordingly.
- C. EE-SBM, MCG has been directed to clear the village road and construct a drain for leachate along the village road.

4. Disposal of RDF:

It was informed that transportation of RDF to WtE plant at Murthal was stopped in the recent past which has been started again. Agency have to transport 200 TPD RDF at JBM Waste to Energy plant and the same will be disposed-off at WtE Murthal. EE-SBM informed that small quantity of RDF was disposed-off in last previous weeks by the agency due to continuous maintenance of WtE plant at Murthal.

After detailed discussions, it was decided that:

- A. Chairperson directed tender work of disposal of RDF may expedite.
- B. It was directed that action may be initiated by EE-SBM, MCG against the defaulting agency for non-disposal of RDF as awarded to them.
- C. It was directed that CE-MCG initiated the file for hiring of PMU unit with immediate effect without any delay .

5. Waste to Energy Plant:

Whereas the documents with respect to EPC contractors submitted by the M/s Ecogreen are under study but the financial closure and regulatory clearances are yet to be submitted by them. Accordingly, M/s. Ecogreen has been requested to supply the copies of financial closure and regulatory clearances immediately. It was discussed that Software based monitoring to be adopted to achieve the timelines. It was discussed to expedite the process to take legal advice by the reputed legal firm. Further it was discussed that the EC of 15 MW is already granted for the erection of WtE to M/s Ecogreen energy Pvt. Ltd.

After detailed discussion, it was decided that:

- A. Chairperson showing displeasure towards the M/s Ecogreen even after passing several months the Concessionaire not started the work of WtE plant.
- B. The documents related to EPC and regulatory clearances have been examined by the Consultants (SBM & WTE), MCG and put up the queries/reports without any delay.
- C. All other documents related to financial closure, balance design and drawings, mobilization plan and remaining regulatory clearances also be submitted by M/s Ecogreen to MCG immediately.
- D. Chairperson has directed to concessionaire to start the work of erection of WtE plant as they already have EC of 15 MW and same may enhanced after the legal opinion.
- E. Necessary action may be taken for software based monitoring of timelines be taken by CE/EE, MCG.
- F. Status of legal advice be given by CE within a week.

The meeting ended with vote of thanks to the Chair and all the participants.

Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Commissioner, Municipal Corporation Gurugram on 16.05.2023 at 12:45 PM in the Conference Hall, Sector 34, MCG, Gurugram.

S. No.	Name of Participants	Designation
1	Sh. Radhe Shyam	Chief Engineer, MCG
2	Dr. Naresh Kumar	Joint Commissioner, MCG
3	Sh. O. P. Goel	Consultant – Engineering & SBM, MCG
4	Sh. Sharad Bhatnagar	Consultant – WtE, MCG
5	Sh. R.K Mongia	AE-SBM, MCG
6	Sh. Shuvendu	Operation Head of M/s. Ecogreen
7	Sh. Sumit Allawadhi	Engineering Head of M/s. Ecogreen
8	Sh. Vikrant Bakshi	Representative from M/s. Ecogreen
9	Sh.	
10	Sh. Rajesh Sharma	JE, MCG
11	Sh. Sarjeet	JE, MCG
12	Sh. Yasin Ansari	Project Head – HMS
13	Sh. Prateek Agarwal	
Participants through VC		
14	Smt. Shikha, HCS	Joint Commissioner, MCF
15	Sh. Padam Singh	EE-SBM, MCF
16	Sh. Sanjay Sharma	Dy. CEO, M/s. Ecogreen
17	Sh. Nagarjuna Reddy	COO of M/s. Ecogreen