

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Commissioner, Municipal Corporation, Gurugram on 24.05.2023 at 12:45 PM in the CMC Camp Office, Gurugram.

LIST OF PARTICIPANTS ATTACHED IN ANNEXURE – “A”

The chairperson welcomed all the participants.

At the beginning of the meeting, the chairperson discussed the objectives of the meeting and the commitment of MCG towards resolving the issues in a timely manner as per the directions of the Hon'ble NGT. The outlined agenda was discussed point-wise and the Chairperson was updated about the progress made by each stakeholder. It was communicated by the Chairperson that ownership and accountability would be defined with clarity and actions would be taken for any lapse in fulfilling the responsibilities assigned. Comprehensive summary of each agenda point, decisions taken, and directions issued are as under:

1. Fresh Waste Processing:

EE-SWM, MCF informed the Chairperson about the progress of the tender process for Pali, and a work order which was yet to be issued.

The EE-SWM, MCF informed that works have been allotted to develop the site for fresh waste processing at Pali, but development works could not be started due to pending permission for cutting of trees from the forest department and now status quo to be maintained by both the parties as ordered by Hon'ble Supreme Court vide its order dated:18.05.2023. Further, EE-SWM, MCF informed that for felling of trees the permission has been applied with DFO Faridabad for the development of Pali land of measuring 25 acre but the permission is still awaited and EE-SWM, MCF stated that permission for felling of trees will now be asked subject to decision of Hon'ble Supreme Court in Pali land case. It is further informed that the works for development of Mujhedi will be completed within 15 days i.e. by 10.06.2023 and for Pratapgarh levelling of site started. The works for development of site at Riwazpur has been allotted but stalled due to public protest. It was informed that for the development of the Pali site for Phase II (i.e. for the remaining land), 2 estimates have been finalized and the remaining are

under progress. EE-SWM, MCF also informed that tenders have been floated for disposal of fraction after processing by M/s Ecogreen.

AE-SBM, MCG has informed that the drain work will be completed by 10.06.2023, and the work of the estimate for retaining wall is in progress, for the 2.5 acre land. AE-SBM, MCG has informed that it is difficult to construct the catch drain at village road due to continuous collapse of waste. So, in lieu of that a temporary drain has been constructed to collect the leachate.

Regarding the availability and feasibility for 100 acre land at Manesar site, a letter has been sent to MD, HSIIDC. Regarding the 100 acre land acquisition at the Sohna site, the land lies in the Ujina village in Nuh District. After approval from the worthy CMC, MCG, a proposal will be sent to the Director, DULB for directions regarding the land acquisition, whether it needs to be done under the prescribed policy for purchase of land on the e-BHUMI Portal or at collector rate.

Chairperson asked to AE-SBM, MCG regarding purchasing and installation of trommel machine at MRF for processing of inert material. AE-SBM, MCG informed the tender for the same has been floated twice but no bid has been received. Accordingly, the RFP will be re-examined and necessary amendment in RFP will done after necessary approval from the competent authority. Further, it was directed to M/s Ecogreen to provide 1 trommel machine from Bandhwari landfill site and same will be repaired and installed by MCG at Badshahpur MRF.

After detailed discussion, it was decided that:

- A. Chairperson has directed to EE-SWM, MCF that to adhere the timeline for the development of all sites for the fresh waste processing without any further delay as committed during the review meeting on dt. 13.04.2023 under the Chairmanship of Chief Secretary to Govt. of Haryana.
- B. Chairperson has directed to JC-SBM, MCG and EE-SWM, MCF to write a letter to the Chief Secretary, Govt. of Haryana and ACS, ULB regarding not providing the permission of tree cutting applied by MCF after necessary direction given by Chief Secretary, Govt. of Haryana during the meeting on dt. 13.04.2023, due to which MCG and MCF are facing difficulties to adhere to the timelines given by the Hon'ble NGT.

- C. Chairperson directed to prepare the case of proposal for 100 acre land acquisition at Sohna Site, same may be sent to the Director, DULB, to seek the direction that whether it needs to be done under the prescribed policy for purchase of land on the e-BHUMI Portal or at collector rate.
- D. It was directed by the Chairperson that, the progress of allotted works for development work of Mujhedi and Pratapgarh to be completed by 10.06.2023 and 25.06.2023 respectively as per the given timelines, and fresh waste dumping must be started by MCF as committed.
- E. Chairperson has directed to M/s Ecogreen to make arrangements for the fresh waste processing at the sites developed by MCF, and disposal of fraction to be done by MCF as explained during the meeting about tender for the same.
- F. Chairperson has directed to AE-SBM/EE-SBM, MCG to repair/install trommel machine at MRF given by M/s Ecogreen for processing of legacy waste and re-submit the file to purchase 2 nos. of trommel machine with revised RFP.
- G. MRF should be self-sustained as Model MRF and no waste/fraction be sent to Bandhwari plant. Inert to be tested frequently.

2. Legacy Waste:

It was submitted that M/s Bhoomi Green has processed approx. 1,36,268.29 MT of legacy waste from 1st April 2023 to 23rd May 2023. It was also informed by AE-SBM, MCG that the M/s GCC, M/s DCC and M/s AADARSH has been processed approx. 2,10,820.49 MT of waste from 1st April 2023 to 23rd May 2023. M/s Zigma has set up the processing plant, and started the processing of legacy waste, and the installation work of weigh-bridge of M/s Zigma is under progress. The AE-SBM, MCG informed that the file for 03 tenders to process 05 Lac MT waste is under progress.

After detailed discussions, it was decided that:

- A. Since the progress achieved is very less in comparison to the targets. Hence, show-cause notices be given to the defaulting agencies and impose further penalties as per the agreement by the EE-SBM, MCG.
- B. EE-SBM, MCG has been directed to submit agency wise reports on daily, weekly and monthly basis for processing of legacy waste & report of penalty imposition also to be submitted.
- C. EE-SBM, MCG has been directed to submit agency wise lagging reports as per the road map for correction.
- D. EE-SBM, MCG has been directed to get all the weighbridges calibrated at the landfill site which are being used including for fresh waste weighment.

3. Leachate Management:

It was informed by EE-SBM, MCG that the existing DTRO is working under capacity. All the legacy leachate is disposed of at STPs, Gurugram and no legacy leachate is pending at SLF site and fresh leachate is being stored at Ponds and the same has been treated through the DTRO and LTP systems by M/s Ecogreen.

After detailed discussions, it was decided that:

- A. A file for 2 DTROs has been put up and is pending for administrative approval. Hence, be expedited.
- B. Chairperson has directed to increase the capacity of DTRO & LTP. Informed to M/s Ecogreen accordingly.
- C. EE-SBM, MCG has been directed to clear the village road and construct a drain for leachate along the village road.

4. Disposal of RDF:

It was informed that transportation of RDF to WtE plant at Murthal was stopped in the recent past which has been started again. Agency have to transport 200 TPD RDF at JBM Waste to Energy plant and the same will be disposed-off at WtE Murthal. EE-SBM informed that small quantity of RDF was disposed-off in last previous weeks by the agency due to continuous maintenance of WtE plant at Murthal.

After detailed discussions, it was decided that:

- A. Chairperson directed tender work for disposal of RDF may expedited.
- B. It was directed that action may be initiated by EE-SBM, MCG against the defaulting agency for non-disposal of RDF as awarded to them.
- C. It was directed that CE-MCG should initiate the file for hiring of PMU unit with immediate effect without any delay.

5. Waste to Energy Plant:

It was informed that work of site preparation (temporary facility/leveling/isolation) was scheduled to be started w.e.f. 31.03.2023 as per the project schedule submitted to MCG. It was assured by the Concessionaire that the civil work shall start from 25.06.2023. The Concessionaire has assured that Waste to Energy Plant will be completed by 30th November 2024, whereas the Government has extended the date of Commencement of Operations (COD) up to 31st October 2023. There is no visible progress at site and several notices have already been issued to the Concessionaire by MCG.

The Concessionaire was directed to obtain the financial closure before start of work. The Concessionaire informed that the financial closure is in the final stages and will be obtained in June 2023 and submitted to MCG. However, the Concessionaire requested for additional landfill site acquisition as EC also required to be obtained for SLF site & to pass on the legal opinion regarding Asola Wild Life restrictions and also the written assurance about providing additional Sanitary Landfill (SLF) site for disposal of ash and other inert products from the WtE.

After detailed discussion, it was decided that:

- A. Chairperson showing displeasure towards the M/s Ecogreen even after passing several months the Concessionaire not started the work of Waste to Energy plant.
- B. All the other the documents related to EPC and regulatory clearances have been examined by consultant – SBM & WtE, and put up the queries/reports without any delay.

- C. All other document related to financial closure, balance design and drawings, mobilization plan and remaining regulatory clearances also be submitted by M/s Ecogreen to MCG immediately.
- D. Chairperson has directed to the Concessionaire to start the work of erection of WtE plant as they already have EC of 15 MW.
- E. Software based monitoring to be adopted to closely monitor the timelines. CE, MCG has to take necessary action at the appropriate time before start of work.
- F. Chairperson directed JC-SBM, MCG to form a committee for search of additional landfill site.

The meeting ended with vote of thanks to the Chair and all the participants.

Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Commissioner, Municipal Corporation Gurugram on 24.05.2023 at 12:45 PM in the CMC Camp Office, Gurugram.

S. No.	Name of Participants	Designation
1	Sh. Radhe Shyam Sharma	Chief Engineer, MCG
2	Dr. Naresh Kumar	Joint Commissioner, MCG
3	Sh. O. P. Goel	Consultant – Engineering & SBM, MCG
4	Sh. Narender Suhag	EE-SBM, MCG
5	Sh. R.K Mongia	AE-SBM, MCG
6	Sh. Shuvendu	Operation Head of M/s. Ecogreen
7	Sh. Sumit Allawadhi	Engineering Head of M/s. Ecogreen
8	Sh. Vikrant Bakshi	Representative of M/s. Ecogreen
9	Sh. Anant Suthoo	Operation Head of M/s. Ecogreen (FBD)
10	Sh. Sanjay Sharma	Representative of M/s. Ecogreen
11	Sh. Rishi Malik	SSI (HQ), MCG
12	Sh. Sudhir Kumar	SSI-I & II, MCG
13	Sh. Yasin Ansari	Project Head – HMS
14	Sh. Manjeet Singh	Representative of M/s GCC
Participants through VC		
15	Sh. Padam Bhushan	EE-SWM, MCF
16	Sh. Saurabh Aggarwal	Representative of M/s DCC
17	Sh. Pankaj Maan	Representative of M/s DCC
18	Sh. Abhijeet	Representative of M/s Bhumi Green
19	Sh. Pankaj Phalaskar	Representative of M/s Bhumi Green
20	Sh. Nagarjuna Reddy	COO of M/s. Ecogreen
21	Sh. Gopi Pandit	Representative of M/s Aadarsh