

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. & Ors. held under the Chairmanship of Commissioner, Municipal Corporation, Gurugram on 02.05.2023 at 3:30 PM in the Conference Hall Sector 34, MCG, Gurugram.

LIST OF PARTICIPANTS ATTACHED IN ANNEXURE – “A”

The chairperson welcomed all the participants.

At the beginning of the meeting, the chairperson discussed the objectives of the meeting and the commitment of MCG towards resolving the issues in a timely manner as per the directions of the Hon'ble NGT. The outlined agenda was discussed point-wise and the chairperson was updated about the progress made by each stakeholder. It was communicated by the Chairperson that ownership and accountability would be defined with clarity and actions would be taken for any lapse in fulfilling the responsibilities assigned. Comprehensive summary of each agenda point, decisions taken, and directions issued are as under:

1. Fresh Waste Processing:

EE-SWM, MCF informed the Chairperson about the progress of the tender process for Pali, and a work order has been issued.

It is also informed by EE-SBM, MCF that permission for tree cutting has already been applied for, and DFO has sent the matter for legal opinion to the AG office, been allotted, but the work has not been started due to pending environmental clearance. It was also apprised JC, MCF that CMC, Faridabad have telephonic conversation with AG regarding the Environment clearance to expedite the work.

Further, the progress on tenders for the development of additional 3 sites at Riwazpur, Mujedi and Partapgarh was discussed. The work order for the Mujhedi and Riwazpur sites has already been allotted. The tender for Pratapgarh is still pending, but they committed that a work order would be issued by the next week. The work at the Riwazpur site could not be started because of public protest. It has been submitted that help would be taken from the police department, and work would be started again at the earliest.

It was informed that for the development of the Pali site for Phase II (i.e., for the remaining land), 2 estimates have been finalized and the remaining are under progress.

EE-SBM, MCG informed that the fresh waste dumping has been started after the development of 2.5 acres of land at Bandhwari and temporary drain has been constructed. the work for the construction of permanent drain has been started and it was committed by AE (SBM), that the drain work will be completed in one month, and the work for the detaining wall is in progress. EE (SBM) informed that the tender for purchasing trommel machines for the processing of fresh waste is under recall and will again be opened on 11-05-2023.

It was directed that as per the directions received during the meeting dated 13.04.2023 under the chairmanship of worthy Chief Secretary to Govt. Haryana at Chandigarh, MCF should develop the entire 52 acres land and use it according to the requirements, but planning and preparation for the entire 52 acres land must be done.

Regarding the availability and feasibility for 100 acres Manesar site, a letter has been sent to MD, HSIIDC. Regarding the 100 acre land acquisition at the Sohna site, the land lies in the Ujjina village in Nuh District. After approval from the worthy CMC, MCG, a proposal will be sent to the Director, DULB for directions regarding the land acquisition, whether it needs to be done under the prescribed policy for purchase of land on the e-BHUMI Portal or at collector rate.

After detailed discussion, it was decided that:

- A. It was directed by the Chairperson that, as per the direction received during the meeting dated: 13.04.2023 under the Chairmanship of worthy Chief Secretary to Govt. Haryana at Chandigarh, MCF should prepare for the development of entire 52 acre land and use it according to the requirements, but planning and preparation for the entire 52 acre land must be done.
- B. Details of work orders for PALI site development as issued by MCF should be shared with the MCG.
- C. Proposal for 100 acre land acquisition at Sohna Site, to be sent to the Director, DULB after approval from CMC, Gururgram.

2. Legacy Waste

It was submitted that M/s Bhoomi Green is processing an average of 3500 MT waste and has processed approx. 83725 MT of legacy waste from 1st April 2023 to 2nd May 2023. It was informed by EE-SBM, MCG that the work of erection of plants by M/s GCC, M/s DCC and M/s AADARSH has been completed and the processing of waste has been started by the agencies. Approx. 98730 MT of waste have been processed by the agencies from 1st April 2023 to 2nd May 2023. M/s Zigma has set up the processing plant, but the processing has not started yet. The EE-SBM, MCG informed that the file for 03 tenders to process 05 Lac MT waste has been sent to the CE, MCG.

After detailed discussions, it was decided that:

- A. EE-SBM, MCG has been directed to submit agency wise reports on a daily, weekly and monthly basis for legacy waste & report of penalty imposition also to be submitted.
- B. EE-SBM, MCG has been directed to submit agency wise lagging reports as per the road map for correction.
- C. EE-SBM, MCG has been directed to issue a notice on the disposal of fractions. API data has been linked to M/s Bhoomi Green.
- D. EE-SBM, MCG has been directed to clear the village road and construct a drain for leachate along the village road.



- E. EE-SBM, MCG has been directed to get all the weighbridges calibrated at the landfill site which are being used for fresh waste weighment by M/s Ecogreen and for weighment of fractions obtained after bio-mining of legacy waste by agencies.
- F. Linkage with the GMDA portal must be expedited. EE-SBM, MCG is to send a letter to GMDA regarding the same and the matter must be resolved by the next meeting.
- G. The chairperson directed EE-SBM, MCG to prepare the process for the payment of the electricity bill at the landfill site.
- H. CE, MCG was directed to expedite the file for the 05 Lac MT.

3. Leachate Management:

It was informed by EE-SBM, MCG that the existing DTRO is working satisfactorily. All the legacy leachate is disposed of at STPs, Gurugram and no legacy leachate is pending at SLF site and fresh leachate is being stored at Ponds and the same has been treated through the DTRO and I.TP systems by M/s Ecogreen. Tenders are being invited to transport the legacy leachate at STPs. A representative of M/s Ecogreen has also informed that the work of filling of Pond No. 8 & 7 with soil is under progress.

After detailed discussions, it was decided that:

- A. A file for 2 DTROs has been put up and is pending for administrative approval.
- B. Chairperson has directed to increase the capacity of DTRO & I.TP. Informed to M/s Ecogreen accordingly.

4. Disposal of RDF:

It was informed that transportation of RDF to WtE plant at Murthal was stopped in the recent past which has been started again. Agency have to transport 200 TPD RDF at JBM Waste to Energy plant and the same will be disposed-off at WtEMurthal. EE-SBM informed that small quantity of RDF was disposed-off in last previous weeks by the agency due to continuous maintenance of WtE plant at Murthal.

After detailed discussions, it was decided that:

- A. It was desired to write a letter to the Commissioner & Secretary to Govt. Haryana, ULB Department that WtEMurthal, Sonipat is taking RDF from other States, where the decision was taken by the DULB that RDF will be consumed by JBM from Sonipat and Panipat cluster only.
- B. It was informed by the EE-SBM, MCG that there is a technical flaw in floating the tender for engaging other agencies for disposal of remaining RDF. It was directed to discuss the matter between CE, EE-SBM & Consultant-SBM, MCG and resolve the issue as appropriate.



5. Waste to Energy Plant:

Whereas the documents with respect to EPC contractors submitted by the M/s Ecogreen are under study but the financial closure and regulatory clearances are yet to be submitted by them. Accordingly, M/s. Ecogreen has been requested to supply the copies of financial closure and regulatory clearances immediately. It was discussed that Software based monitoring to be adopted to achieve the timelines. It was discussed to expedite the process to take legal advice by the reputed legal firm.

After detailed discussion, it was decided that:

- A. The documents related to EPC may be examined by the Consultant, MCG within a week.
- B. All other documents related to financial closure, regulatory clearances also be submitted by M/s Ecogreen to Consultant, MCG within a week.
- C. M/s. Ecogreen will submit the financial closure report and copies of regulatory/statutory clearances at once without any further delay.
- D. Necessary action may be taken for software based monitoring of timelines be taken by CE/EE, MCG.
- E. Status of legal advice be given by CE within a week.

The meeting ended with vote of thanks to the Chair and all the participants.


MOMC-13
MCG

Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s. Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Commissioner, Municipal Corporation Gurugram on 02.05.2023 at 3:30 PM in the Conference Hall Sector 34, MCG, Gurugram.

S. No.	Name of Participants	Designation
1	Sh. Jaideep Kumar	Additional Commissioner - IV
2	Sh. RadheShyam	Chief Engineer, MCG
3	Dr. Naresh Kumar	Joint Commissioner, MCG
4	Sh. O. P. Goel	Consultant - Engineering & SBM, MCG
5	Sh. Narender Suhag	EE-SBM, MCG
6	Sh. R.K Mongia	AE-SBM, MCG
7	Dr. Anita Phalswal	Consultant - SSC, MCG
8	Sh. Manpreet Singh	MIS-SSC, MCG
9	Sh. Shivendu	Operation Head of M/s. Ecogreen
10	Sh. SumitAllawadhi	Engineering Head of M/s. Ecogreen
11	Sh. Yasin Ansari	Project Head, HMS
	Participants through VC	
12	Smt. Shikha	Joint Commissioner, MCF
13	Sh. Padam Singh	EE-SBM, MCF
14	Sh. Sanjay Sharma	Dy. CEO, M/s. Ecogreen

