

Must be ~~public~~ posted on
MCA website & MCF website

Minutes of the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Sh. PC Meena, Commissioner, MCG on 24.03.2023 at Conference Room, 3rd Floor, Sector-34, MCG Office.

List of Participants is attached as Annexure-A

The Chairman welcomed all the participants.

The progress on the decisions taken in the previous meetings was reviewed and weekly targets and progress were discussed. It was also deliberated that ownership and accountability be defined with clarity, including consequences for not meeting the target.

1. Fresh Waste Processing:


Regarding development of Pali site EE-SWM, MCF informed that 01 tender has been opened on 22.03.2023 and there was no response in 03 tenders. These 03 tenders are rescheduled with last date of submission of 28.03.2023. He also informed that for felling of trees the permission has been applied with DFO Faridabad, who has assured to process the same for grant of permission at the earliest. He further informed that the work related with development of Pali site will be allotted by 08.04.2023.

After detailed discussion, it was decided that:

- a. The works at Pali should be allotted by 08.04.2023 and execution of the same may be done in such a manner that the site is available for waste processing w.e.f. 25.04.2023.
- b. Only 25 acre land is being developed in Phase-I at Pali hence the estimates for Phase-II i.e. for the remaining land at Pali shall be prepared immediately by MCF so that there is no hindrance to process the fresh waste of Faridabad and Gurugram in future.
- c. EE-SBM, MCG will ensure the development of 02 acre land at Bandhwari is completed by 31.03.2023 so that fresh waste can be dumped at this site w.e.f. 01.04.2023. The change of site order from Kherki Majra Site to Bandhwari may be issued to the agencies in consultation with CE MCG.

2. Legacy Waste Processing:

It was deliberated that M/s Bhoomi Green is processing at an average of 4000 MT waste and has process 88000 MT waste during the month of March 2023 against the target of 125000 MT. It was informed by EE-SBM MCG that the work of erection of plants of M/s GCC, M/s DCC and M/s AADARSHI has been completed and processing of waste has been started by M/s GCC while the trail run is going on for the plant of M/s DCC and M/s AADARSHI. The site for 4th agency M/s Zigma has been finalised but the tromeles of an old agency M/s Sussajja are installed at this location and local people are making hindrance in dismantling of existing tromeles. The EE-SBM informed that 03 tenders to process 05 Lac MT waste in each work have been invited and the work will be allotted after taking approval from State Government.



After detailed discussion, it was decided that:

- a. EE-SBM, MCG to ensure strict monitoring of waste processing and to achieve the target mentioned in road map to process the legacy waste. The timeline given for the work of waste processing to 04 agencies shall be strictly adhered to.
- b. The disposal of RDF, inert and compost as discussed in the meeting shall be strictly monitored through GPS portals and link of the same be provided in GMDA control room and MCG control room by 28.03.2023. GPS reports of vehicle may be obtained from Mr. Amrik Singh of GMDA before making the payments to the agencies.

3. Leachate Treatment:

It was informed by EE-SBM, MCG that existing DRTOs are working satisfactorily. Legacy leachate is being disposed of to STPs 7500 KL leachate is yet to be disposed off. EE-SBM informed that in the last week no leachate could be disposed in STPs due to pending payment of the agency. The tenders are being invited to transport the legacy leachate at STPs.

After detailed discussion, it was decided that:

- a. EE-SBM, MCG to ensure that leachate being generated is collection in collection tank point no. 3 & 5 only.
- b. M/s Ecogreen to fill up the leachate collection tank existing in the area earmarked for WtE.
- c. EE-SBM to ensure the disposal of leachate through tankers with GPS monitoring at GMDA Portal and report of the same to be produced in the next meeting.

4. Disposal of RDF:

It was informed that transportation of RDF to waste to energy plant at Murthal was stopped in the recent past which has been started again. Now 200 TPD RDF will be disposed off at WtE Murthal. EE-SBM informed that no RDF was disposed-off in last week (08.03.2023 to 23.03.2023) due to maintenance of waste to energy plant at Murthal. After the completion of WtE Murthal the RDF will be disposed-off w.e.f. 01.04.2023.

After detailed discussion, it was decided that:

- a. EE-SBM /AE-SBM will ensure that transportation of RDF to WtE Murthal is done without any interruption and GPS monitoring be ensured through GMDA portal.

5. Waste To Energy Plant:

It was deliberated in the meeting that work of erection of waste to energy plant is going at very slow pace. Even the site leveling work and designing part of the plant have not been completed yet. In the absence of structural design and drawings the construction work cannot be executed. M/s Ecogreen has not mobilized the project team for WtE hence. Mr. J. N Reddy of M/s Ecogreen informed that detailed work plan for construction of WtE has been submitted and M/s Ecogreen has committed to complete the same as per timeline mentioned in the work plan.



After detailed discussion the Chairperson directed that:

- a. M/s Ecogreen will re-visit the detailed work plan and prepone the activities of construction of WtE and re-submit the same in the next review meeting.
- b. M/s Ecogreen shall expedite the activity of designing and execution and mobilize the project team for WtE at site.

The meeting ended with vote of thanks to the Chair and all the participants.

Praveen

Annexure-A

List of participants who attended the review meeting regarding decisions made by the Committee constituted in OA No. 172 of 2021 titled as Poonam Yadav Vs M/s Ecogreen Energy Pvt. Ltd. &Ors. held under the Chairmanship of Sh. PC Meena, Commissioner, MCG on 24.03.2023 at Conference Room, 3rd Floor, Sector-34, MCG Office.

Sr. No.	Name	Designation	Contact Details
1.	Shri. Radhe Shyam	Chief Engineer, MCG	9711005719
2.	Dr. Naresh Kumar	Joint Commissioner, MCG	jc.sbm@mcg.gov.in
3.	Shri Anil Mehta	Consultant-Engineering & C&D, Municipal Corporation Gurugram	9711005709
4.	Shri. O.P Goel	Consultant-Engineering & SBM, MCG	9212485300
5.	Shri Narender Suhag	EE-SBM, MCG	9821395275
6.	Shri Padam Bhushan	EE-SWM, MCF	7042144566 Through VC
7.	Shri Naim Hussain	Assistant Engineer-SBM, MCG	9821395241
8.	Shri Sanjay Sharma	Deputy Chief Executive Officer, Ecogreen Energy Pvt. Ltd.	9899404979 Through VC
9.	Shri Shivendu	Operation Head of M/s Ecogreen	9899979618
10.	Shri Sumit Allawadhi	Engineering Head of M/s Ecogreen	9818299789
11.	Shri Vikrant Bakshi	Representative of Ecogreen Energy Pvt. Ltd.	8901449840